



GROUNDFIX

Comeytrowe

Taunton

Progress Report

For the progress meeting on Wednesday 07th April 2021.

Progress for period to date

- **Enabling works** - Park & Bus area is now substantially complete some capping to top up.



- **278 Works** – Kerbing and sub-base completed to areas available up to Spine Road. Surfacing works to areas available are planned for the 8th – 10th April. Batter to NE Verge completed as far as 33Kv Pole allows. Service trench excavated for partial lay of water and gas along north verge. Stock-piled material currently being stored over attenuation pond and adjacent roads is being removed and used as fill in Parcel 7. Trial panel undertaken last week on material.

Civils 2



Parcel 1 – Drainage to NR01 has been laid and works to cut to road formation completed with sub-base now going down. Vistry are moving into Parcel 1 on 6th April

Parcels 2A 2B 3A 3B.

- Earthworks to 2A & 2B completed and handed over 19th March.
- Drainage works for Parcel 2 (Spine Road Ch300) are complete as are kerbing works, sub base being trimmed this week for Base & Binder scheduled for 12th April.
- Earthworks to Parcel 3 started 31st March.

Bulk Earthworks

- Filling to Parcels 7 and southern Part of Parcel 5 now well underway.



Programme for the next Reporting Period

- s278 Works
- Main Works Earthworks
- Parcel 3A Retaining Wall
- Basins N3a & N3b
- Drainage to NR01 Collector Road
- Road Construction NR01 Collector Road
- Spine Road Drainage Ch 87-530